

STATEMENT SHOWING THE DETAILS OF MINORITY COLONEY DEVELOPMENT SCHEME WORKS																																					
Head of Account / Chargeble to			4225-03-277-2-10 (Object Code (386))				Name of District: Vijapur				Progress Report Upto End of 28.11.2018				Amount Rs.																						
Note: Before Filing the details, Please Refer the Worksheet - Grants Released & also refer Guidelines																																					
Sl. No.	Amount Released By Director, DOM										Programme (Works Approved By D.C)										Progress Achieved (Physical & Financial)						Name of Executing Agency				Remarks	Provision of Third Party					
	Constituency	Amount (Rs. In Lakhs)	Date of Release	Name of Constituency / Taluka	Name of Gram Panchayath	Name of Town / Village	Name of Area / Extension / Location / Road	Sl. No.	Name of Work	Roads & Drains / UGD Works		Pure Drinking Water		Borewell Works		Community Toilets		Grand Total		Roads & Drains / UGD Works		Pure Drinking Water		Borewell Works		Community Toilets		Grand Total		Roads & Drains / UGD Works		Pure Drinking Water	Borewell Works	Community Toilets			
										Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount								Nos.
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(20)	(21a)	(21b)	
1	MLA																																				
	Bableshtar	50.00	23.08.17		Vijapura	Tajpur.H	Tajpur.H	1	CC Road	1	5.00						1	5.00	1	5.00							1	5.00							Completed	No	
						Jainapur	Jainapur	2	CC Road	1	5.00						1	5.00										0	0.00						Called for Tender	No	
						Uppaldinni	Uppaldinni	3	CC Road	1	5.00						1	5.00										0	0.00						Called for Tender	No	
						Dhanargi	Dhanargi	4	CC Road	1	5.00						1	5.00	1	5.00								1	5.00						Completed	No	
						Mamdapur	Mamdapur	5	CC Road	1	5.00						1	5.00										0	0.00						Called for Tender	No	
						Khakhandki	Khakhandki	6	CC Road	1	5.00						1	5.00										0	0.00						Called for Tender	No	
						Nidoni	Nidoni	7	CC Road	1	5.00						1	5.00	1	5.00								1	5.00						Completed	No	
						Tikota	Tikota	8	CC Road	1	5.00						1	5.00										0	0.00						Work Under Progress	No	
						Kanamadi	Kanamadi	9	CC Road	1	5.00						1	5.00	1	5.00								1	5.00						Completed	No	
						Gonasagi	Gonasagi	10	CC Road	1	5.00						1	5.00	1	5.00								1	5.00						Completed	No	
	Bableshtar	100.00	03.03.18																																		
					Bableshtar	Uppaladinni	Uppaladinni	1	Pure Drinking Water Unit			1	7.50					1	7.50									0	0.00							Called for Tender	No
						Tikota	Tikota	2	Pure Drinking Water Unit			1	7.50					1	7.50									0	0.00							Called for Tender	No
						Honwad	Honwad	3	Borewell Drilling & Energisatio n of Pumpset					1	5.00			1	5.00									0	0.00							Called for Tender	No
						Kanamadi	Kanamadi	4	Borewell Drilling & Energisatio n of Pumpset					1	5.00			1	5.00									0	0.00							Called for Tender	No
						Gonasagi	Gonasagi	5	Borewell Drilling & Energisatio n of Pumpset					1	5.00			1	5.00									0	0.00							Called for Tender	No
						Kakhandaki	Kakhandaki	6	Pure Drinking Water Unit			1	7.50					1	7.50									0	0.00							Called for Tender	No
						Nidoni	Nidoni	7	Borewell Drilling & Energisatio n of Pumpset					1	5.00			1	5.00			1	5.00					1	5.00							Completed	No
						Mamdapur	Mamdapur	8	Pure Drinking Water Unit			1	7.50					1	7.50									0	0.00							Called for Tender	No
						Jainapur	Jainapur	9	Pure Drinking Water Unit			1	7.50					1	7.50									0	0.00							Called for Tender	No
						Bableshtar	Bableshtar	10	Pure Drinking Water Unit			1	7.50					1	7.50									0	0.00							Called for Tender	No
						Tajpur H	Tajpur H	11	Pure Drinking Water Unit					1	7.50			1	7.50									0	0.00							Work Under Progress	No
						Devar Gennur	Devar Gennur	12	Pure Drinking Water Unit			1	7.50					1	7.50									0	0.00							Called for Tender	No
						Sarwad	Sarwad	13	Pure Drinking Water Unit			1	7.50					1	7.50									0	0.00							Work Under Progress	No
						Savanahalli	Savanahalli	14	Borewell Drilling & Energisatio n of Pumpset					1	5.00			1	5.00									0	0.00							Called for Tender	No
						Nandyal	Nandyal	15	Pure Drinking Water Unit			1	7.50					1	7.50									0	0.00							Called for Tender	No
	Sub Total	150.00								10	50.00	9	67.50	6	32.50	0	0.00	25	150.00	5	25.00	0	0.00	1	5.00	0	0.00	6	30.00								
2	B. Bagewadi	50.00	23.08.17																																		
					B. Bagewadi	Kolar	Kolar	1	CC Road & CC Drain	1	12.50						1	12.50	1	12.50							1.00	12.5								Completed	No
						Gani	Gani	2	CC Road & CC Drain	1	12.50						1	12.50	1	12.50							1.00	12.5								Completed	No
						Kolar	Kolar	3	CC Road & CC Drain	1	12.50						1	12.50	1	12.50							1.00	12.5								Completed	No

Sl. No.	Amount Released By Director, DOM			Programme (Works Approved By D.C)												Progress Achieved (Physical & Financial)						Name of Executing Agency				Remarks	Provision of Third Party														
	Constituency	Amount (Rs. In Lakhs)	Date of Release	Name of Constituency / Taluka	Name of Gram Panchayath	Name of Town / Village	Name of Area / Extension / Location / Road	Sl. No.	Name of Work	Roads & Drains / UGD Works		Pure Drinking Water		Borewell Works		Community Toilets		Grand Total		Roads & Drains / UGD Works		Pure Drinking Water		Borewell Works			Community Toilets		Grand Total		Roads & Drains / UGD Works	Pure Drinking Water	Borewell Works	Community Toilets	(20)	(21)					
										Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount		Nos.	Amount	Nos.	Amount						Nos.	Amount	Nos.	Amount	Yes	No
										(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)		(16a)	(16b)	(17a)	(17b)						(18a)	(18b)	(18c)	(18d)	(21a)	(21b)
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(20)	(21a)	(21b)					
					Gani	Gani	From Nisar Mulla House to Abdusab Takkalaki house	4	CC Road & CC Drain	1	12.50							1	12.50	1	12.50													Completed		No					
	B. Bagewadi	100.00	22.02.18																																						
				B. Bagewadi	Gani	Gani	From Govt. Urdu Primary School to Dadasabheb Walikar house of Ward No.01	1	CC Road & CC Drain	1	15.00							1	15.00	1	15.00														Completed		No				
				Hattarkihal	Hattarkihal	At Ward No.01	2	Community Toilet								1	13.00	1	13.00																Work Under Progress		No				
				Donoor	Donoor	At Ward No.02	3	Community Toilet								1	13.00	1	13.00																	Not Yet Started hence not visited		No			
				Bisanal	Bisanal	At Muslim Colonies of Ward No.03 & 04	4	CC Road & CC Drain	1	20.00								1	20.00	1	20.00															Completed		No			
				Managooli	Managooli	At Muslim Colonies of Ward No.07 & 14	5	CC Road & CC Drain	1	28.00								1	28.00	1	28.00															Completed		No			
				Managooli	Managooli	At Ward No.03	6	Pure Drinking Water Unit			1	11.00						1	11.00																	Work Under Progress		No			
	Sub Total	150.00								7	113.00	1	11.00	0	0.00	2	26.00	10	150.00	7	113.00	0	0.00	0	0.00	0	0.00	7	113.00												
3	Vijapura City	250.00	02.08.17																																						
				Vijayapura	Vijayapura	Vijayapura	Inside Colonies of Mission Compound (Church) Near Bus Stand of Vijayapura	1	CC Road	1	15.00							1	15.00	1	15.00														Completed	Yes					
				Vijayapura	Vijayapura	Vijayapura	Inside Colonies of Mehbub Nagar at Shakti Nagar of Ward No.01	2	CC Road	1	50.00							1	50.00	1	50.00														Completed	Yes					
				Vijayapura	Vijayapura	Vijayapura	Roads Backside of Firdos Masjid Near Rajaji Nagar of Ward No.29	3	CC Road	1	35.00							1	35.00	1	35.00														Completed	Yes					
				Vijayapura	Vijayapura	Vijayapura	Inside Roads of Ameen Nagar and Sunnewale Plot of Shakti Nagar of Nehru Nagar Ward No.01	4	CC Road	10	65.00							10	65.00	10	65.00														Completed	Yes					
				Vijayapura	Vijayapura	Vijayapura	Inside Roads which is Backside of Grave Yard Near Solapur Naka	5	CC Road	1	25.00							1	25.00																	Work Under Progress	Yes				
				Vijayapura	Vijayapura	Vijayapura	Inside Roads of Adilshahi Nagar Which is Backside of K.H.B. Colony	6	CC Road	1	19.00							1	19.00	1	19.00															Completed	Yes				
				Vijayapura	Vijayapura	Vijayapura	Roads at near Mestri House & Bagayat Galli & Near Salidagi House and from Hazrat Sayedsab Masjid towards Indira Nagar Road which is near Peti Boudi	7	CC Road	1	21.00							1	21.00																	Not Yet Started	Yes				
				Vijayapura	Vijayapura	Vijayapura	From J.M. Hall to Ayesha Madarsa and Bagmare Bhadra	8	CC Road	1	20.00							1	20.00	1	20.00															Completed	Yes				
	Vijapura City	50.00	23.08.17																																						
				Vijayapura	Vijayapura	Vijayapura	From Green Park Underpass to Khaja Nagar and Tajbawadi Shum Connecting Road and at Hameed Nagar	1	CC Road	1	50.00								1	50.00	1	50.00														Completed	Yes				
	Vijapura City	200.00	22.02.18																																						
				Vijayapura	Vijayapura	Vijayapura	From Hasan Gouda house to Mulla house, Gill Owasie High school	1	CC Road	1	12.00								1	12.00																	Not Yet Started hence not visited	Yes			
				Vijayapura	Vijayapura	Vijayapura	From Rashid Bagewadi house to Amn Clinic near Green Park near Navabag Road	2	CC Road	1	21.00							1	21.00	1	21.00															Completed	Yes				
				Vijayapura	Vijayapura	Vijayapura	From Giri Sagar to Bibi Shaikh house & From Ibrahim Suttar house to Shamshad Avati house of Bagwan Colony	3	CC Road	1	12.00							1	12.00	1	12.00															Completed	Yes				
				Vijayapura	Vijayapura	Vijayapura	At Madina Nagar near Ring Road	4	CC Road	1	25.00							1	25.00	1	25.00															Completed	Yes				
				Vijayapura	Vijayapura	Vijayapura	From Akhtar Betmalakar house to Tamsir Pathan house of Mafdar Layout of Ward No.29	5	CC Road	1	25.00							1	25.00	1	25.00															Completed	Yes				
				Vijayapura	Vijayapura	Vijayapura	At M.M. Colony of Ward No.29	6	CC Road	1	55.00							1	55.00																		Not Yet Started hence not visited	Yes			
				Vijayapura	Vijayapura	Vijayapura	From Galagali Complex to Batkunagi House & From Inamdar House to Khatib House	7	CC Road	1	50.00							1	50.00	1	50.00															Completed	Yes				
	Sub Total	500.00								25	500.00	0	0.00	0	0.00	0	0.00	25	500.00	21	387.00	0	0.00	0	0.00	0	0.00	21	387.00												
4	Devarhipargi	50.00	23.08.17																																						
				Sindagi	Turakangeri	Turakangeri		1	CC Road	1	5.00							1	5.00																	Work Under Progress		No			
					Asantapur	Asantapur		2	CC Road	1	5.00							1	5.00																	Work Under Progress		No			
					Bekinal	Bekinal		3	CC Road	1	5.00							1	5.00																	Work Under Progress		No			
					Ambaluru	Ambaluru		4	CC Road	1	5.00							1	5.00																	Work Under Progress		No			
					Kondaguli	Kondaguli		5	CC Road	1	5.00							1	5.00																	Work Under Progress		No			
					Budihal PD	Budihal PD		6	CC Road	1	5.00							1	5.00																	Work Under Progress		No			
					Haranal	Haranal		7	CC Road	1	5.00							1	5.00	1	5.00														Completed		No				
					Halagundak amal	Halagundak amal		8	CC Road	1	5.00							1	5.00																	Work Under Progress		No			
					Humashyal	Humashyal		9	CC Road	1	5.00							1	5.00																	Work Under Progress		No			
					Hittnalli	Hittnalli		10	CC Road	1	5.00							1	5.00	1	5.00														Completed		No				

SL No.	Amount Released By Director, DOM				Programme (Works Approved By D.C)												Progress Achieved (Physical & Financial)								Name of Executing Agency				Remarks	Provision of Third Party												
	Constituency	Amount (Rs. In Lakhs)	Date of Release	Name of Constituency / Taluka	Name of Gram Panchayath	Name of Town / Village	Name of Area / Extension / Location / Road	SL No.	Name of Work	Roads & Drains / UGD Works		Pure Drinking Water		Borewell Works		Community Toilets		Grand Total		Roads & Drains / UGD Works		Pure Drinking Water		Borewell Works		Community Toilets		Grand Total		Roads & Drains / UGD Works	Pure Drinking Water	Borewell Works	Community Toilets	Yes	No							
										Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.								Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount
										(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)								(17b)	(18a)	(18b)	(18c)	(18d)		
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(20)	(21a)	(21b)						
					Madbhavi	Madbhavi	From Sarju Jatgar house to Haji Jatgar house at Ward No.02	11	Improve nt of CC Road	1	1.00							1	1.00	1	1.00							1	1.00					Completed		No						
					Madbhavi	Madbhavi	From Rajesab Jatgar house to Halla At Ward No.02	12	Improve nt of CC Road	1	1.00							1	1.00	1	1.00							1	1.00					Completed		No						
					Shivanagi	Shivanagi	Near Amfya Arabbi Madarsa At Ward No.08	13	Community Toilet					1	2.00	1	2.00											0	0.00					Work Under Progress		No						
					Shivanagi	Shivanagi	Near Shadi Mahal At Ward No.05	14	Pure Drinking Water Unit			1	8.00					1	8.00									0	0.00					Work Under Progress		No						
					Shivanagi	Shivanagi	From Dargah to Idgah At Ward No.04	15	Improve nt of CC Road	1	3.00							1	3.00	1	3.00							1	3.00					Completed (Many cracks formed & Improper finishing & Less cement used)		No						
					Shivanagi	Shivanagi	At Ward No.03	16	Drilling of Borewell					1	0.50			1	0.50			1	0.50				1	0.50					Completed		No							
					Shivanagi	Shivanagi	At Ward No.05	17	Drilling of Borewell					1	0.50			1	0.50			1	0.50				1	0.50					Completed		No							
					Shivanagi	Shivanagi	From Noorani Masjid to Nisar Bagali house	18	Improve nt of CC Road	1	5.00							1	5.00	1	5.00							1	5.00					Completed		No						
					Kanmura	Kanmura	From Karoshi Murtuza house to Masjid	19	Improve nt of CC Road	1	1.50							1	1.50	1	1.50						1	1.50					Completed		No							
					Shivanagi	Shivanagi	Site No.01&02 At Ward No.04	20	Drilling of Borewell					2	1.00			2	1.00			2	1.00				2	1.00					Completed		No							
					Nagtana																																					
		100.00	26.02.18		Nagtana	Vijayapura Nagar	Vijayapura Nagar	At Chhapparbandh Colony of Ward No.15	1	CC Road & UGD Work	1	50.00						1	50.00								0	0.00					Work Under Progress		No							
					Vijayapura Nagar	Vijayapura Nagar	At Chhapparbandh Colony of Ward No.15... 1.) From Station Road to Kashim Gunti house.. 2.) From Hasan Gunti house to Usman Nandyal house.. 3.)From Akbar Ali Nandyal house to Ismail Pirzade house.. 4.) From Hebbal Akbar house to Kutabuddin Hebbal house.. 5.) From Ibrahim Bagewadi house to Mehbooba Patel house	2	CC Road	5	50.00							5	50.00								0	0.00					Work Under Progress		No							
		150.00								19	136.00	1	8.00	6	4.00	1	2.00	27	150.00	13	36.00	0	0.00	5	3.00	0	0.00	18	39.00													
8	Sindagi	50.00	23.08.17																																							
					Sindagi	Sindagi	Sindagi	From Kanakadas Circle to Malaghana Road	1	CC Road	2	50.00						2	50.00	0	0.00							0	0.00					Work Under Progress		No						
		50.00								2	50.00	0	0.00	0	0.00	0	0.00	2	50.00	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00													
	Total MLA Works (I)	1450.00								124	1232.00	14	108.50	12	36.50	8	73.00	158	1450.00	79	789.00	0	0.00	6	8.00	2	20.00	87	817.00													
II	MLC																																									
	Sub Total	0.00																																								
	Total MLC Works (II)	0.00																																								
	Grand Total of (I + II)	1450.00								124	1232.00	14	108.50	12	36.50	8	73.00	158	1450.00	79	789.00	0	0.00	6	8.00	2	20.00	87	817.00													