

STATEMENT SHOWING THE DETAILS OF MINORITY COLONEY DEVELOPMENT SCHEME WORKS

Head of Account / Chargeble to		4225-03-277-2-10 (Object Code (386))		Name of District: Chickmagalur		Progress Report Upto End of		30-11-2018		Amount Rs. In Lakhs																								
Note: Before Filling the details, Please Refer the Worksheet - Grants Released & also refer Guidelines																																		
Sl. No.	Amount Released By Director, DOM			Programme (Works Approved By D.C)												Progress Achieved (Physical & Finacial)					Name of Executing Agency				Remarks									
	Constituency	Amount (Rs. In Lakhs)	Date of Release	Name of Constituency / Taluka	Name of Gram Panchayath	Name of Town / Village	Name of Area / Extension / Location /	Sl. No.	Name of Work	Roads & Drains /		Pure Drinking		Borewell		Community		Grand Total		Roads & Drains /		Pure Drinking		Borewell		Community		Grand Total		Roads & Drains / UGD Works	Pure Drinking Water	Borewell Works	Community Toilets	
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(19)
I	MLA																																	
1	Chickmagalur	50.00	23.08.17																															
				Kadur	Hulikere	Hulikere	Muslim Street	1	Concrete Road & Drainage	1	10.00							1	10.00	1	10.00							1	10.00	KRIDL			Completed	
				Kadur	Chikkadevanoor	S.Bommanahalli	Christian Colony	2	Concrete Road & Drainage	1	10.00							1	10.00	1	10.00							1	10.00	KRIDL			Completed	
				Chickmagalur	Mallenahalli	Mallenahalli	Behind Masjid	3	Concrete Road & Drainage	1	8.00							1	8.00	1	8.00							1	8.00	KRIDL			Completed	
				Chickmagalur		Tippunagar	Near Sarvodaya School, 1st Cross	4	Concrete Road & Drainage	1	12.00							1	12.00	1	9.00							1	9.00	KRIDL			Completed	
				Chickmagalur		Uppali	Front of Urdu School, Hirekola	5	Concrete Road & Drainage	1	10.00							1	10.00	1	9.00							1	9.00	KRIDL			Completed	
	Sub Total	50.00								5	50.00	0	0.00	0	0.00	0	0.00	5	50.00	5	46.00	0	0.00	0	0.00	0	0.00	5	46.00					
2	Kadur	50.00	23.08.17																															
				Kadur	Biluvala	Kallapura	Muslim Colony	1	Drainage	1	10.00							1	10.00	0	10.00							0	10.00	KRIDL			Completed	
				Kadur		Birur	Khaji Mohalla Graveyard Road	2	Concrete Road	1	5.00							1	5.00	0	0.00							0	0.00	KRIDL			Work not started	
				Kadur		Kadur	Graveyard Road	3	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	KRIDL			Completed	
				Kadur	Garje	Garje	Behind Jamia Masjid	4	Drainage	1	5.00							1	5.00	1	5.00							1	5.00	PRED			Completed	
				Kadur	Antharagatte	Gadi Anvar Colony	Gadi Anvar Colony	5	Concrete Road & Drainage	1	5.00							1	5.00	1	3.75							1	3.75	PRED			Work under progress	
				Kadur	Emmedoddi	Islampura	Islampura	6	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	PRED			Completed	
				Kadur	Matighatta	Kuppal	Behind Masjid	7	Concrete Road & Drainage	1	5.00							1	5.00	1	5.00							1	5.00	PRED			Completed	
				Kadur	Matighatta	Kariyanahalli	Behind Masjid	8	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	PRED			Completed	
				Kadur	Yallambalse	Yallambalse	Front of Masjid	9	Drainage & Water Pipe Line	1	2.50	1	2.50					2	5.00	1	1.25	1	1.25					2	2.50	PRED	PRED		Work under progress	
	Sub Total	50.00								9	47.50	1	2.50	0	0.00	0	0.00	10	50.00	7	40.00	1	1.25	0	0.00	0	0.00	8	41.25					
3	Shringeri	50.00	23.08.17																															
				Koppa	Koppa Rural	Netajinagar	Near Habib House	1	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	KRIDL			Completed	
				Koppa	Hariharapura	Keladevara Mane	Keladevara Mane	2	Concrete Road	1	9.00							1	9.00	1	9.00							1	9.00	KRIDL			Completed	
				Koppa	Harandur	Kuvempunagar	Kuvempunagar	3	Concrete Road	1	10.00							1	10.00	1	10.00							1	10.00	KRIDL			Completed	
				NR Pura	Magundi	Gochalabylu	Gochalabylu	4	Concrete Road	1	10.00							1	10.00	1	10.00							1	10.00	KRIDL			Completed	
				NR Pura	Muttinakoppa	Hospete	Hospete Road	5	Asphalt Road	1	5.00							1	5.00	1	5.00							1	5.00	KRIDL			Completed	
				NR Pura	Kadahinabylu	Badra Colony	Badra Colony Road	6	Asphalt Road	1	6.00							1	6.00	1	6.00							1	6.00	KRIDL			Completed	
				NR Pura	B.Kanaboore	Balehonnur	Masidikere	7	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	KRIDL			Completed	
	Sub Total	50.00								7	50.00	0	0.00	0	0.00	0	0.00	7	50.00	7	50.00	0	0.00	0	0.00	0	0.00	7	50.00					

Sl. No.	Amount Released By Director, DOM			Programme (Works Approved By D.C)														Progress Achieved (Physical & Finacial)						Name of Executing Agency				Remarks						
	Constituency	Amount (Rs. In Lakhs)	Date of Release	Name of Constituency / Taluka	Name of Gram Panchayath	Name of Town / Village	Name of Area / Extension / Location /	Sl. No.	Name of Work	Roads & Drains /		Pure Drinking		Borewell		Community		Grand Total		Roads & Drains /		Pure Drinking		Borewell		Community			Grand Total		Roads & Drains / UGD Works	Pure Drinking Water	Borewell Works	Community Toilets
										Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount		Nos.	Amount				
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(19)
4	Mudigere	50.00	23.08.17																															
				Mudigere	Hesgal	Bilgula	Near Ibrahim House	1	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	KRIDL				Completed
				Mudigere	Halemudigere	Tatkola Main Road	Sanaulla House Road	2	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	KRIDL				Completed
				Mudigere	Bettagere	Horatti	Indiranagar	3	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	KRIDL				Completed
				Mudigere	Dardhalli	Krishnapura	From Ismail house to Aseyinar House	4	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	KRIDL				Completed
				Mudigere	Hornadu	Chikkankodige	Devagiri Jain Colony	5	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	KRIDL				Completed
				Mudigere	Bankal	Mudigere	Indiranagar	6	GLSR Water Tank	0	0.00			1	5.00			1	5.00				1	5.00				1	5.00			KRIDL		Completed
				Mudigere	Sattihalli	Sattihalli	Govt Hospital to Aldur Main Road	7	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	KRIDL				Completed
				Mudigere	Aldur	Aldur	Front of Nazeer's House	8	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	KRIDL				Completed
				Mudigere	Mailimane	Galipete	Muslim Colony	9	Concrete Road & Drainage	1	5.00							1	5.00	1	5.00							1	5.00	PRED				Completed
				Mudigere	Mailimane	Hosallipet	Muslim Colony	10	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	PRED				Completed
	Sub Total	50.00								9	45.00	0	0.00	1	5.00	0	0.00	10	50.00	9	45.00	0	0.00	1	5.00	0	0.00	10	50.00					
5	Tarikere	50.00	23.08.17																															
				Tarikere		Tarikere town	Kodikamp	1	Drainage	1	10.00							1	10.00	1	10.00							1	10.00	KRIDL				Completed
				Tarikere	Bukkambudi	Billahalli	Near Iliyaz House Road	2	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	KRIDL				Completed
				Tarikere		Ward 5	D.V.G Road	3	Concrete Road	1	10.00							1	10.00	1	10.00							1	10.00	KRIDL				Completed
				Tarikere		Ward 18	Kamesh Nagar	4	Drainage	1	8.00							1	8.00	1	8.00							1	8.00	KRIDL				Completed
				Tarikere		Ward 01	Gopinath House Road	5	Concrete Road	1	7.00							1	7.00	1	7.00							1	7.00	KRIDL				Completed
				Tarikere		Ward 01	Kotekamp Muslim Colony	6	Drinking Water Facility				1	10.00				1	10.00			1	10.00					1	10.00		KRIDL			Completed
	Sub Total	50.00								5	40.00	1	10.00	0	0.00	0	0.00	6	50.00	5	40.00	1	10.00	0	0.00	0	0.00	6	50.00					
	Tarikere	100.00	09.03.18																															
				Tarikere		Tarikere	Kodikamp 4th Cross	1	Drainage	1	8.00							1	8.00	0	0.00							0	0.00	PRED				Work not started
				Tarikere		Tarikere	Betwvn Bhovi Colony & Vijayanagaa	2	Concrete Road	1	5.00							1	5.00	0	0.00							0	0.00	PRED				Work not started
				Tarikere		Ward 20	Huralihattiya Mandalkhan Street	3	Drainage	1	8.00							1	8.00	0	0.00							0	0.00	PRED				Work not started
				Tarikere	Kallenahalli	Kallenahalli	Muslim Street	4	Concrete Road	1	10.00							1	10.00	1	4.00							1	4.00	PRED				40% completed
				Tarikere	Siddarahalli	Station Duglapura	Khalandar Sab House Road	5	Concrete Road	1	7.00							1	7.00	1	7.00							1	7.00	PRED				completed
				Tarikere	Bukkambudi	Billahalli Kamp	Billahalli Kamp	6	Concrete Road and Drainage	1	5.00							1	5.00	1	2.50							1	2.50	PRED				50% completed
				Tarikere	Gowrapura	Gowrapura	Gowrapura	7	Concrete Road and Drainage	1	8.00							1	8.00	0	0.00							0	0.00	PRED				Work not started
				Tarikere	Siddarahalli	Rampura	Rampura	8	Concrete Road	1	5.00							1	5.00	0	0.00							0	0.00	PRED				Work not started
				Tarikere	Attimogge	Attimogge	Muslim Street	9	Concrete Road	1	5.00							1	5.00	0	0.00							0	0.00	PRED				Work not started
				Tarikere		Tarikere	B.H Road to Idgha	10	Concrete Road	1	9.00							1	9.00	1	9.00							1	9.00	PRED				Completed
				Tarikere		Kodikamp	Khabrstan to Masjid Road	11	Concrete Road	1	8.00							1	8.00	1	8.00							1	8.00	PRED				completed

Sl. No.	Amount Released By Director, DOM			Programme (Works Approved By D.C)														Progress Achieved (Physical & Finacial)										Name of Executing Agency				Remarks		
	Constituency	Amount (Rs. In Lakhs)	Date of Release	Name of Constituency / Taluka	Name of Gram Panchayath	Name of Town / Village	Name of Area / Extension / Location /	Sl. No.	Name of Work	Roads & Drains /		Pure Drinking		Borewell		Community		Grand Total		Roads & Drains /		Pure Drinking		Borewell		Community		Grand Total		Roads & Drains / UGD Works	Pure Drinking Water		Borewell Works	Communit y Toilets
										Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount					
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(19)
				Tarikere	Baggavalli	Channapura	Muslim Street	12	Concrete Road	1	5.00							1	5.00	1	5.00							1	5.00	PRED				completed
				Tarikere		Kotekamp	Lalbagh Idgah Road	13	Concrete Road	1	6.00							1	6.00	1	6.00							1	6.00	PRED				completed
				Tarikere	-	Tarikere	BH Road to MG Hall	14	Concrete Road	1	6.00							1	6.00	1	6.00							1	6.00	PRED				completed
				Tarikere	-	Tarikere	Khaji Street Cunsarency Road	15	Concrete Road	1	5.00							1	5.00	1	2.00							1	2.00	PRED				40% completed
	Sub Total	100.00								15	100.00	0	0.00	0	0.00	0	0.00	15	100.00	9	49.50	0	0.00	0	0.00	0	0.00	9	49.50					
	Total MLA Works (I)	350.00								50	332.50	2	12.50	1	5.00	0	0.00	53	350.00	42	270.50	2	11.25	1	5.00	0	0.00	45	286.75					
II	MLC																																	
	Sub Total	0.00																																
	Total MLC Works (II)	0.00																																
	Grand Total of (I + II)	350.00								50	332.50	2	12.50	1	5.00	0	0.00	53	350.00	42	270.50	2	11.25	1	5.00	0	0.00	45	286.75					