

STATEMENT SHOWING THE DETAILS OF MINORITY COLONEY DEVELOPMENT SCHEME WORKS																																			
Head of Account / Chargeble to		4225-03-277-2-10 (Object Code 386)				Name of District: D. Kannada				Progress Report Upto End of/./201..				Amount Rs. In Lakhs																					
Amount Released By Director, DOM		Programme (Works Approved By D.C)										Progress Achieved (Physical & Financial)						Name of Executing Agency		Remarks															
Sl. No.	Constituency	Amount (Rs. In Lakhs)	Date of Release	Name of Constituency / Taluka	Name of Gram Panchayat	Name of Town / Village	Name of Area / Extension / Location / Road	Sl. No.	Name of Work	Roads & Drains / UGD Works		Pure Drinking Water		Borewell Works		Community Toilets		Grand Total		Roads & Drains / UGD Works		Pure Drinking Water		Borewell Works		Community Toilets		Grand Total		Roads & Drains / UGD Works	Pure Drinking Water	Borewell Works	Community Toilets	Remarks	
										Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount						Nos.
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(19)	
1	MLA	50.00	02.08.17																																
	Bantwal					Maddur Kurva	Near Masjid (Jumma Masjid)	1	Concrete Road	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Bantwal					not visited	
						B-Kasaba	Leretopadvu	2	Road and Drains	1	15.00							1	15.00	1	15.00						1	15.00	KRIDL, Bantwal					completed	
						Panemangalore	Bhodeshi	3	Roads	1	15.00							1	15.00	1	15.00						1	15.00	KRIDL, Bantwal					not visited	
						B-Mooda	Shanthi ameddy	4	Road and Drains	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Bantwal					completed	
	Bantwal	100.00	23.08.17			B-Mooda	Pallamajalu	1	Drains	1	15.00							1	15.00	1	15.00						1	15.00	KRIDL, Bantwal					completed	
						B-Mooda	Maddur kadapi kurava	2	Drains	1	15.00							1	15.00	1	7.50						1	7.50	KRIDL, Bantwal					under progress	
						B-Kasaba	Maddur	3	Road and Drains	1	15.00							1	15.00	1	7.50						1	7.50	KRIDL, Bantwal					under progress	
						Panemangalore	Melkar Renzel	4	Road and Drains	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Bantwal					completed	
						B-Mooda	Pulliva cross	5	Roads	1	20.00							1	20.00	1	20.00						1	20.00	KRIDL, Bantwal					completed	
						Panemangalore	Pallikaidla	6	Concrete Road	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Bantwal					completed	
						B-Mooda	Ajibettu	7	Roads	1	15.00							1	15.00	1	15.00						1	15.00	KRIDL, Bantwal					completed	
	Bantwal	100.00	19.01.18		Bantwal	B - Mooda Grama	Near Balaka Road	1	CC Road	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Bantwal					completed	
						Arala Grama	Mallar Pattana Road	2	CC Road	1	15.00							1	15.00	1	15.00						1	15.00	KRIDL, Bantwal					completed	
						Arala Grama	Arala nagar Road	3	CC Road	1	15.00							1	15.00	1	15.00						1	15.00	KRIDL, Bantwal					completed	
						Manchi Grama	Kalkate Road	4	CC Road	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Bantwal					completed	
						Kolhadu Grama	Panemangalore Nuvibhili	5	CC Road	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Bantwal					completed	
						Arala Grama	Kaisash Channa School	6	CC Road	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Bantwal					completed	
						Amitadi Grama	Gutavay Road	7	CC Road	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Bantwal					completed	
						Tarikakajekar Grama	Karla Masjid Road	8	CC Road	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Bantwal					completed	
						Arala Grama	Shanti Hills Masjid to Harasidi	9	CC Road	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Bantwal					completed	
	Sub Total	250.00								20	250.00	0	0.00	0	0.00	0	0.00	20	250.00	20	235.00	0	0.00	0	0.00	0	0.00	20	235.00						
2	Belthangudi	50.00	23.08.17																																
				Belthangudi		Kaniyuru Gp	Mavina Katte	1	Concrete Road	1	5.00							1	5.00	1	2.50						1	2.50	KRIDL, Belthangudi					under progress	
						Pattila Gp	Kalanji Baitu	2	Roads	1	5.00							1	5.00	1	2.50						1	2.50	KRIDL, Belthangudi					under progress	
						Bandar Gp	Andckeri	3	Roads	1	5.00							1	5.00	1	5.00						1	5.00	KRIDL, Belthangudi					completed	
						Naravi Gp	Naravi	4	Concrete Road	1	5.00							1	5.00	1	2.50						1	2.50	KRIDL, Belthangudi					under progress	
						Kaniyuru Gp	Padmanja	5	Roads	1	7.50							1	7.50	1	3.75						1	3.75	KRIDL, Belthangudi					under progress	
						Nada Gp	Nada	6	Roads	1	7.50							1	7.50	1	7.50						1	7.50	KRIDL, Belthangudi					completed	
						Barya Gp	Bemella	7	Roads	1	5.00							1	5.00	1	2.50						1	2.50	KRIDL, Belthangudi					under progress	
						Thekkur Gp	Gokarnasiddhi	8	Concrete Road	1	5.00							1	5.00	1	2.50						1	2.50	KRIDL, Belthangudi					under progress	
						Kajur Gp	Chest Colony	9	Concrete Road	1	5.00							1	5.00	1	2.50						1	2.50	KRIDL, Belthangudi					under progress	
	Belthangudi	100.00	19.01.18																																
				Belthangudi		Barya Grama	Kuraburupali Road	1	CC Road	1	10.00							1	10.00	1	5.00						1	5.00	KRIDL, Belthangudi					under progress	
							Mittawagitu Kajuru Old masjid	2	CC Road	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Belthangudi					completed	
						Tamirpanth Grama	Kodange Huskate Road	3	CC Road	1	10.00							1	10.00	1	5.00						1	5.00	KRIDL, Belthangudi					under progress	
						Kasipatna Grama	Nera Danure Education Trust (Vidya Samste)	4	CC Road	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Belthangudi					completed	
						Hongadi Grama	Padandka Masjid	5	CC Road	1	15.00							1	15.00	1	15.00						1	15.00	KRIDL, Belthangudi					completed	
							Near Guruvayankere Jumma Masjid	6	Inter Lock Road (Paver Block)	1	15.00							1	15.00	1	7.50						1	7.50	KRIDL, Belthangudi					progress	
						Tekkaru Grama	Goadalu Gaddu Road	7	CC Road	1	10.00							1	10.00	1	5.00						1	5.00	KRIDL, Belthangudi					progress	
						Vemure Grama	Navachetana Wit Hebenade(Monarily Disabled/ Buthi Manjya) School Road	8	CC Road	1	5.00							1	5.00	1	5.00						1	5.00	KRIDL, Belthangudi					completed	
						Neria Grama	In Front of Badavya Jumma Masjid	9	Inter Lock Road (Paver Block)	1	5.00							1	5.00	1	5.00						1	5.00	KRIDL, Belthangudi					completed	
						Naravi Grama	Charch Road	10	CC Road	1	10.00							1	10.00	1	10.00						1	10.00	KRIDL, Belthangudi					completed	
	Sub Total	150.00								19	150.00	0	0.00	0	0.00	0	0.00	19	150.00	19	108.75	0	0.00	0	0.00	0	0.00	19	108.75						
3	Mangalur	250.00	02.08.17																																
						Ullala N.P	Someswara	1	Interlock	1	2.50							1	2.50	1	2.50						1	2.50	ZP					COMPLETED	
						Ullala N.P	Someswara	2	Interlock	1	2.25							1	2.25	1	2.25						1	2.25	ZP					COMPLETED	
						Ullala N.P	Sea Ground</																												

