

STATEMENT SHOWING THE DETAILS OF MINORITY COLONEY DEVELOPMENT SCHEME WORKS

Head of Account / Chargeble to		4225-03-277-2-10 (Object Code 386)		Name of District:		Davangere		Progress Report Upto End of		29-11-2018		Amount Rs.		In Lakhs																					
Note: Before Filling the details, Please Refer the Worksheet - Grants Released & also refer Guidelines																																			
Sl. No.	Amount Released By Director,				Programme (Works Approved By D.C)										Progress Achieved (Physical & Financial)				Name of Executing Agency				Remarks												
	Constituency	Amount (Rs. In Lakhs)	Date of Release	Name of Gram Panchayat	Name of Town / Village	Name of Area / Extension / Location / Road	Sl. No.	Name of Work	Roads & Drains /		Pure Drinking		Borewell		Community		Grand Total		Roads & Drains /		Pure			Borewell		Community		Grand Total		Roads & Drains / UGD		Pure Drinking Water		Borewell Works	
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(19)	
1	MLA																																		
1	Channagiri	50.00	23.08.17		Karekatte	Karekatte	1	CC Road	1	20.00								1	20.00	1	20.00						1	20.00	KRIDL-3				Completed		
					Kerebilachi	Kerebilachi	2	CC Road	1	15.00								1	15.00	1	15.00						1	15.00	KRIDL-3				Completed		
					Naluru	Naluru	3	CC Road	1	15.00								1	15.00	1	15.00						1	15.00	KRIDL-3				Completed		
	Channagiri	100.00	05.02.18		Bulasagar	Bulasagar	1	CC Road	1	10.00								1	10.00	1	10.00						1	10.00	KRIDL-3				Completed		
					Bulasagar	Hatti	2	CC Road	1	10.00								1	10.00								0	0.00	KRIDL-3				Work not started		
					Durvigere	Durvigere	3	CC Road	1	5.00								1	5.00	1	5.00						1	5.00	KRIDL-3				Completed		
					Nalluru	Nalluru	4	CC Road	1	25.00								1	25.00								0	0.00	KRIDL-3				Work under Progress		
					Kerebilachi	Kerebilachi	5	CC Road	1	10.00								1	10.00	1	10.00						1	10.00	KRIDL-3				Completed		
					Somalapura	Somalapura	6	CC Road	1	10.00								1	10.00	1	10.00						1	10.00	KRIDL-3				Completed		
					Kerebilachi	Kerebilachi	7	CC Road	1	20.00								1	20.00	1	20.00						1	20.00	KRIDL-3				Completed		
					Tavarakere	Tavarakere	8	CC Road	1	10.00								1	10.00	1	10.00						1	10.00	KRIDL-3				Completed		
	Sub Total	150.00								11	150.00	0	0.00	0	0.00	0	0.00	11	150.00	9	115.00	0	0.00	0	0.00	0	0.00	9	115.00						
2	Davangere (N)	50.00	23.08.17		Avargola	Devarahatti	1	UGD Line	1	50.00								1	50.00		50.00						0	50.00	KRIDL-1				Completed		
	Davangere (N)	100.00	09.02.18		Kadajji	Kadajji	1	CC Road	1	38.00								1	38.00	1	38.00						1	38.00	KRIDL-1				Completed		
					Avargola	Devarahatti	2	CC Road	1	20.00								1	20.00	1	20.00						1	20.00	KRIDL-1				Completed		
					Doddabathi	Doddabathi	3	CC Road	1	17.00								1	17.00	1	17.00						1	17.00	KRIDL-1				Completed		
					Davangere Mahanagar palike	Davangere mustaf nagar	4	CC Road	1	25.00								1	25.00	1	25.00						1	25.00	KRIDL-1				Completed		
	Sub Total	150.00								5	150.00	0	0.00	0	0.00	0	0.00	5	150.00	4	150.00	0	0.00	0	0.00	0	0.00	4	150.00						
3	Davangere (S)	50.00	23.08.17		Belavauru	Thurchgatta	1	CC Road & Drain	1	50.00								1	50.00	1	50.00						1	50.00	KRIDL-1				Completed		
	Davangere (S)	95.00	22.02.18		Kukkavada	Nagarsanalli	1	CC Drain	1	5.00								1	5.00	1	5.00						1	5.00	KRIDL-1				Completed		
					Belavanuru	Chandranahalli	2	CC Drain	1	10.00								1	10.00								0	0.00	KRIDL-1				Work not started		
					Belavanuru	Masjid at 6th mile	3	CC Drain	1	15.00								1	15.00	1	15.00						1	15.00	KRIDL-1				Completed		
					Mudahadadi	Mahadevpura	4	CC Drain	1	5.00								1	5.00	1	5.00						1	5.00	KRIDL-1				Completed		
					Kukkavada	Nagarsanalli	5	CC Drain	1	5.00								1	5.00								0	0.00	KRIDL-1				Work not started		
					Kukkavada	Kalleshwara Badavane Kukkavada	6	CC Drain	1	5.00								1	5.00	1	5.00						1	5.00	KRIDL-1				Completed		
					Belavanuru	Turchghatta	7	CC Drain	1	50.00								1	50.00								0	0.00	KRIDL-1				Work not started		
	Sub Total	145.00								8	145.00	0	0.00	0	0.00	0	0.00	8	145.00	5	80.00	0	0.00	0	0.00	0	0.00	5	80.00						
4	Harrapanah	50.00	23.08.17			Gundinakere	1	CC Road	1	5.00								1	5.00								0	0.00	KRIDL-2				Work not started		

