						STATEME	NT SHOWING TI	HE DE	TAILS OF MINORITY COLONEY DEVELOPMEN	NT SCHI	EME W	ORKS																				
Head	of Accoun	ınt / Char	geble to				et Code (386)}				N:	ame of District:		-l4	C4- D-		F C	-14-11	Progress	Report Up	o End o	of			2	9 /11 / 20	18			Amo	unt Rs.	In Lakhs
П		nt Releas							Programme (Works Approved By D		ig the de	tails, Please Ref	er the Work	sneet -	Grants Re	eased & a	so reier G	iidelines		Pro	gress A	chieved	(Physica	ıl & Finac	cial)			Name of	Executir	ng Agency		
	Constit	Amount ( Rs. In	Date of	Name of Constituency /	Name of Gram	Name of Town /	Name of Area / Extension /	Sl. No.	Name of Work		& Drains Works		Borewell Works		ommunity Toilets	Gra	nd Total		& Drains ) Works	/ Pure Dri		Borewel	ll Works		munity oilets	Gran	ıd Total	Roads & Drains / UGD	Pure Drinki		Comm unity	Remarks
	uency	Lakhs)	Release	Taluka	Panchayath	Village	Location / Road	No.		Nos.	Amount	t Nos. Amou	Nos. Am		os. Amou	nt Nos.	Amoun	t Nos.	Amoun	t Nos.	Amoun t	Nos.	Amoun t	Nos.	Amount	Nos.	Amount	Works	ng Water	Works	Toilets	1
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a) (9b)	(10a) (10	b) (11	(a) (11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(19)
1 N	Madike	50.00	23.08.17																													
				Madikeri	Hodduru		Hodduru kottumud masjid	i 1	Hodduru, kottumudi masjid side one public toilet construction.					1	5.00	1	5.00							1	5.00	1	5.00	Nirmithi kendra				completed
				Somwarapete	Nallihudukeri		Nallihudukeri masjid	2	Nallihudukeri masjid side on public toilet construction					1	5.00	1	5.00							1	5.00	1	5.00	Nirmithi kendra				completed
				Somwarapete	Madapura		Madapura masjid	3	Construction of public toilet by the side of madapura masjid					1	5.00	1	5.00							1	5.00	1	5.00	Nirmithi kendra				completed
				Somwarapete	kushalnagara		I block, yogananda		Construction of CC drain, by the side of masjid at	1	5.00					1	5.00	1	5.00							1	5.00					
				•	-	ara	layout, kushalnagar	1	yogananda layout, I block 7th hoskote, 3rd block, by the side of ooruguppe, from																			ZP Madikeri				completed
				Somwarapete	Hoskote			2	aziz house to paisarige asphalting of the road	1	5.00					1	5.00	1	5.00							1	5.00	ZP Madikeri				completed
				Kushalnagara			Dandinapete, minority colony	3	by the side of shantidhama, cc road construction work	1	5.00					1	5.00	1	5.00							1	5.00	ZP Madikeri				completed
				shuntikoppa			Minority colony	4	CC road construction to minority colony roads	1	5.00					1	5.00	1	5.00							1	5.00	ZP Madikeri				completed
							7th hoskote main road,	5	from ummar house to muslim burial ground, CC road construction work.	1	5.00					1	5.00	1	5.00							1	5.00	ZP Madikeri				completed
				Madikeri			Madikeri town	6	Chamaraja villa to basheer house, public road work, and sudharshan layout, mohammed ali house front public road constructions work.	1	5.00					1	5.00											ZP Madikeri				Not Started
				Madikeri			Thyagaraj colony	7	Thyagaraj colony from haneef house to rehaman house, cc road construction work.	1	5.00					1	5.00	1	5.00							1	5.00	ZP Madikeri				completed
				Madikeri			Madikeri town	8	In chamuderwarinagar, from kader house to basha and sherif house, CC road construction work.	1	5.00					1	5.00	1	5.00							1	5.00	ZP Madikeri				completed
				Madikeri			Jyothi nagar	9	In Jyothi nagar, mannavar and madhavpete begum, and kamarraj house front foot path work	1	5.00					1	5.00	1	5.00							1	5.00	ZP Madikeri				completed
Sul	b Total	50.00					Sub Total:			9.00	45.00			3.0	00 15	12.00	60.00	8.00	40.00					3.00	15	11.00	55.00					
2 -	Virajpe:	50.00	23.08.17																													i
- \	rajpe	20100	20100117	Veerajpete			arwathoklu		halligattu grama chimmachira minority muslim family,	1	4.00					1	4.00	1	4.00							1	4.00					
				Veerajpete			Nariyadanda	2	improvements to road work edapala kurikada, minority family interconneting road	1	5.00					1	5.00											ZP Veerajpete				Completed Under
				· cerajpete			grama panchayat		improvements	1	2.00						5.00											ZP Veerajpete				progress
				Veerajpete			chembebelli belluru panchayat	3	devanageri muslim colony improvements to road	1	3.00					1	3.00	1	3.00							1	3.00	ZP Veerajpete				completed
				Veerajpete			betoli panchayat	4	bettode minority muslim colony improvements to road	1	5.00					1	5.00	1	5.00							1	5.00	ZP Veerajpete				completed
				Veerajpete			kadanooru panchayat		near camiyala water tank muslim ali for group house road improvements	1	3.00					1	3.00	1	3.00							1	3.00	ZP Veerajpete				completed
				Veerajpete			Iyengari grama		Iyaengari grama, arab school and government primary school road.	1	5.00					1	5.00											ZP Veerajpete				completed
				Veerajpete			cheriyaporabu		Napoklu main road to cheriyaporambu road improvement	1	5.00					1	5.00	1	5.00							1	5.00	ZP Veerajpete				completed
				Veerajpete			emmemadu		from emmemadu porambu to mondal road improvements	1	3.00					1	3.00	1	3.00							1	3.00	ZP Veerajpete				completed
				Veerajpete			emmemadu	9	rear side of emmemadu road to masjid improvements	1	2.00					1	2.00	1	2.00							1	2.00	ZP Veerajpete				completed
				Veerajpete			ambatti	10	ambatti grama muslim coloney road improvements	1	5.00					1	5.00	1	5.00							1	5.00	ZP Veerajpete				completed
				Veerajpete			alwathoklu	11	nalwathoklu grama, muslim duddiyanda, roads improvements	1	5.00					1	5.00	1	5.00							1	5.00	ZP Veerajpete				completed
				Veerajpete			ambatti		ambatti grama selvi nagar muslim colony roads improvements	1	5.00					1	5.00	1	5.00							1	5.00	ZP Veerajpete				completed

Sub	Total 50	0.00		Sub Tot	otal:	12.00	50.00						12.00	50.00	10.00	10.00						0	10.00	40.00		
1	Otal MLA 100 Vorks	0.00				21	95.00	0 0.00	0	0.00	3	15.00	24	110.00	18 80	00	0 0	.00	0	0.00	3	15.00	21	95.00		1
v	Vorks	0.00					,,,,,,	0 0100	Ů	0.00	Ū	10.00		110100	10 00		0 0		Ů	0.00	Ü	10100		20.00		
II :	MLC																									
Sub	Total (	0.00																								
-																										
I N	otai ALC																									1
v	Cotal MLC Vorks II)	0.00																								1
(1	II)																									
	Frand																									ı
Т	fotal of (I +	.00				21	95.00	0.00	0	0.00	3	15.00	24	110.00	18 8	0.00	0	0.00	0	0.00	3	15.00	21	95.00		ı [
0	I)																									i
-	1)							1																		