

STATEMENT SHOWING THE DETAILS OF MINORITY COLONEY DEVELOPMENT SCHEME WORKS																																				
Head of Account / Chargeable to			4225-03-277-2-10 (Object Code 386)			Name of District:			Koppal			Progress Report Up to End of			30-11-2018			Amount Rs.			In Lakhs															
Note: Before Filling the details, Please Refer the Worksheet - Grants Released & also refer Guidelines																																				
Sl. No.	Amount Released By Director, DOM				Programme (Works Approved By D.C)													Progress Achieved (Physical & Financial)								Name of Executing Agency				Remarks						
	Constituency	Amount (Rs. In Lakhs)	Date of Release	Name of Constituency / Taluka	Name of Gram Panchayath	Name of Town / Village	Name of Area / Extension / Location / Road	Sl. No.	Name of Work	Roads & Drains / UGD Works		Pure Drinking Water		Borewell Works		Community Toilets		Grand Total		Roads & Drains / UGD Works		Pure Drinking Water		Borewell Works		Community Toilets		Grand Total			Roads & Drains / UGD Works	Pure Drinking Water	Borewell Works	Community Toilets		
										Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount						Nos.	Amount
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(19)		
1	Gangavati	250.00	02.08.17																																	
				Gangavati	-	Gangavati	(Ward No 22) Nageswar rao compound to Maruti gas Company	1	CC DRIANAGE	1	13.00								1	13.00	1	9.00						1	9.00	Koppal KRIDL				125 Mtr Drainage Completed		
				Gangavati	-	Gangavati	(Ward No 12) Infront Of APMC Frist Gate to Kuld Shameed sab House to & To Internal link road	2	CC ROAD & DRIANAGE	1	19.00								1	19.00	1	9.50						1	9.50					115 Mtr Drainage & 160 Mtr CC Road Work Under Progress		
				Gangavati	-	Gangavati	(Ward No 5) 1) Chinnamallikarjuna Kirani Store To Basava neralu House 2) Shri Sai Nilaya To Fathima House. 3)Sheek Sab House To Shashukala Techar House. 4) Nabisab Open plat to Tajsab house. 5) Open plat to shivappa house.	3	CC ROAD & DRIANAGE	5	61.00								5	61.00	5	30.00						5	30.00						290 Mtr cc road & 290 Mtr Drainage completed & 90 Mtr Drainage work under progress	
				Gangavati	-	Gangavati	(Ward No 6) 1) Hameed sab House to Syed Yusuf sab House. 2) Chand sab House to Budensab House. 3) Kurshida begum house to Shankri House. 4) Mixed Place to husainsab open plat. 5)Santhe bayalu surrounding ce road. 6)Abdul kalam circle through santhe bayal to Maheeboob nagar bridge (TAR ROAD).	4	CC ROAD, DRIANAGE & TAR ROAD	6	90.00									6	90.00	6	90.00						6	90.00						262 Mtr Tar road & 185 mtr cc road & 800/1300 drainage work completed
				Gangavati	-	Gangavati	(Ward No 7) 1) Fakrudin Sooda house to rangappa house. 2) Rangappa house Krishna murthi house. 3)Khatun teacher house to Usman bathull house. 4) akshammamma house to ashok hotel.	5	CC ROAD, TAR ROAD & DRIANAGE	4	43.00								4	43.00	4	43.00						4	43.00							167 Mtr Drainage & 167 Mtr CC Road Completed
				Gangavati	-	Gangavati	(Ward No 22) Nageswar rao compound to Maruti gas Company Tar Road	6	TAR ROAD	1	24.00								1	24.00								0	0.00						270Mtr Work not started	
	Gangavati	50.00	23.08.17																																	
				Gangavati	-	Gangavati	(Ward No 6) Shukri House to kurshida begum house.	1	CC DRAIN	1	6.00								1	6.00								0	0.00							Work not Started
				Gangavati	-	Gangavati	(Ward No 8) Construction of ce Road from Malleshappa hotel to Faridabegum House.	2	CC ROAD	1	16.00								1	16.00	1	16.00						1	16.00							Work Completed
				Gangavati	-	Gangavati	(Ward No 12)Construction of ce drain Behind Shafoddin house line & public toilet to dadapeer house	3	CC DRAIN	1	5.00								1	5.00	1	5.00						1	5.00							Work Completed
				Gangavati	-	Gangavati	(Ward No 24) Construction of ce drain in Samadsab layout	4	CC DRAIN	1	10.00								1	10.00	1	5.00						1	5.00							150 Mtr CC Drain & 70mtr cc road work under Progress
				Gangavati	-	Gangavati	(Ward No 23) Construction of ce drain from M.S Ansari Bored to jullav nagar main road	5	CC DRAIN	1	13.00								1	13.00	1	13.00						1	13.00							Work Completed
	Gangavati	99.00	03.02.18																																	
				Gangavati	-	Gangavati	Construction of CC ROAD at ward no 26	1	CC ROAD	1	37.00								1	37.00								0	0.00							Work not started
				Gangavati	-	Gangavati	Construction of CC ROAD at ward no 5	2	CC ROAD	1	25.00								1	25.00								0	0.00							Work not started
				Gangavati	-	Gangavati	Construction of CC ROAD at ward no 14	3	CC ROAD	1	37.00								1	37.00								0	0.00							Work not started
	Gangavati	97.00	03.02.18																																	
				Gangavati	-	Gangavati	Construction of CC ROAD at ward no 24(A)	1	CC ROAD	1	35.00								1	35.00	1	17.50						1	17.50							work under progress
				Gangavati	-	Gangavati	Construction of CC ROAD at ward no 24(B)	2	CC ROAD	1	47.00								1	47.00	1	23.50						1	23.50							work under progress
				Gangavati	-	Gangavati	Construction of CC ROAD at ward no 29	3	CC ROAD	1	15.00								1	15.00								0	0.00							work not started
	Sub Total	496.00								29	496.00	0	0.00	0	0.00	0	0.00	29	496.00	23	261.50	0	0.00	0	0.00	0	0.00	23	261.50							

Sl. No.	Amount Released By Director, DOM				Programme (Works Approved By D.C)														Progress Achieved (Physical & Financial)								Name of Executing Agency				Remarks					
	Constituency	Amount (Rs. In Lakhs)	Date of Release	Name of Constituency / Taluka	Name of Gram Panchayath	Name of Town / Village	Name of Area / Extension / Location / Road	Sl. No.	Name of Work	Roads & Drains / UGD Works		Pure Drinking Water		Borewell Works		Community Toilets		Grand Total		Roads & Drains / UGD Works		Pure Drinking Water		Borewell Works		Community Toilets		Grand Total		Roads & Drains / UGD Works		Pure Drinking Water	Borewell Works	Community Toilets		
										Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount						Nos.	Amount
										(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)						(18a)	(18b)
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(19)		
	Total MLA Works (I)	984.99								56	942.99	5	25.00	3	17.00	0	0.00	64	984.99	35	568.00	0	0.00	3	8.50	0	0.00	38	576.50							
II	MLC																																			
	Sub Total	0.00																																		
	Total MLC Works (II)	0.00																																		
	Grand Total of (I + II)	984.99								56	942.99	5	25.00	3	17.00	0	0.00	64	984.99	35	568.00	0	0.00	3	8.50	0	0.00	38	576.50							

Note:

Before Filling the details, Please Refer the Worksheet - Grants Released & also refer Guidelines