

STATEMENT SHOWING THE DETAILS OF MINORITY COLONEY DEVELOPMENT SCHEME WORKS																																				
Head of Account / Chargeable to		4225-03-277-2-10 (Object Code (386))				Name of District:				Rannagar				Progress Report Upto End of				12-09-2018				Amount Rs.		In Lakhs												
Note: Before Filling the details, Please Refer the Worksheet - Grants Released & also refer Guidelines																																				
Sl. No.	Amount Released By Director,				Programme (Works Approved By D.C)												Progress Achieved (Physical & Financial)								Name of Executing Agency				Remarks							
	Constituency	Amount (Rs. In)	Date of Release	Name of Constituency /	Name of Gram Panchayath	Name of Town / Village	Name of Area / Extension / Location / Road	Sl. No.	Name of Work	Roads & Drains		Pure Drinking		Borewell		Community		Grand Total		Roads & Drains		Pure		Borewell		Community		Grand Total		Roads & Drains /	Pure Drinking	Borewell Works	Community Toilets			
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(19)		
1	MLA																																			
1	Channapatna	50.00	23.08.17																																	
				Channapatna	Channapatna Town	Post office Road	1	Construction of community toilet drainage and other development works								1	10.00	1	10.00														KRIDL	Work not Started		
					Channapatna Town	Ward No 20 Bismillah Nagar and Nayamakhan.	2	Drinking water Unit				1	8.00					1	8.00														Nirmithi	Work under progress		
					Honganuru	Honganuru	3	Pure Drinking water Unit				1	8.00					1	8.00															Nirmithi	Work under progress	
					Channapatna Town	Beedi workers layout	4	CC Road	1	10.00								1	10.00	1	10.00													KRIDL	Completed	
						M.K. Doddi vilage	5	CC Road & Sewage work	1	7.50								1	7.50	1	7.50													KRIDL	Completed	
					H. Mogenahalli	H. Mogenahalli	6	Water supply and Pipeline work						1	6.50				1	6.50			1	6.50										KRIDL	Completed	
	Sub Total	50.00								2	17.50	2	16.00	1	6.50	1	10.00	6	50.00	2	17.50	1	6.50	0	0.00	0	0.00	3	24.00							
2	Kanakapura	50.00	23.08.17																																	
				Kanakapura	Thimmasandra	Kanakapura-Ramanagara Road	1	RHS Road Development	1	50.00								1	50.00	1	50.00														PRED	Work not Started
	Sub Total	50.00								1	50.00	0	0.00	0	0.00	0	0.00	1	50.00	1	50.00	0	0.00	0	0.00	0	0.00	1	50.00							
3	Magadi	50.00	23.08.17																																	
				Magadi	Thippasandra	Thippasandra	1	CC Road	1	17.00								1	17.00	1	17.00														KRIDL	Work not Started
						MagadiTown	2	CC Road & RCC Drain	1	23.00								1	23.00	1	23.00														KRIDL	Completed
						Kuduru	3	CC Road & RCC Drain	1	10.00								1	10.00	1	10.00														KRIDL	work under progress
	Sub Total	50.00								3	50.00	0	0.00	0	0.00	0	0.00	3	50.00	3	50.00	0	0.00	0	0.00	0	0.00	3	50.00							
4	Rannagara	50.00	23.08.17																																	
				Kanakapura	Doddamuduvadi	Aratabele	1	CC Road	1	5.00								1	5.00	0	0.00														KRIDL	Work not Started
						Kottagalu	2	CC Road	1	5.00								1	5.00	0	0.00														KRIDL	Work not Started
						Kaggalahalli	3	CC Road	1	5.00								1	5.00	0	0.00														KRIDL	Work not Started
						Kaggalahalli	4	CC Road	1	5.00								1	5.00	0	0.00														KRIDL	Work not Started
						Tokasandra	5	CC Road	1	5.00								1	5.00	0	0.00														KRIDL	Work not Started
						Maralavadi	6	CC Road	1	5.00								1	5.00	0	0.00														KRIDL	Work not Started
					Ramanagara	Mayaganahalli	7	CC Road	1	5.00								1	5.00	0	0.00														KRIDL	Work not Started
						Ward No. 29	8	CC Road	1	5.00								1	5.00	0	0.00														KRIDL	Work not Started
						Ward No. 20	9	CC Road	1	5.00								1	5.00	0	0.00														KRIDL	Work not Started
						vaderahalli	10	RCC Drain	1	5.00								1	5.00	0	0.00														KRIDL	Work not Started
	Sub Total	50.00								10	50.00	0	0.00	0	0.00	0	0.00	10	50.00	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00							
	Total MLA Works (I)	200.00								16	167.50	2	16.00	1	6.50	1	10.00	20	200.00	6	117.50	1	6.50	0	0.00	0	0.00	7	124.00							

II MLC																													
Mudeer Agha	100.00	02.08.17																											
					Word No 30	1. infront of Thanvir house & Infront of Babu house. 2. M Y sharifb house to gousiya collage 3. Francis house to davoordhouse, 4. Salim house to M Y sharif house	1	CC Slab	4	12.00																			Work not Started
					Word no 29	1. Raju house to Aijoor muslim colony raju bayamman house, 2. Arif house to Mooyid house, 3. Dr.thimmayya house to Aslam house, 4. Basavaraj house to Nallejan house	2	RCC Drain & CC slab	4	20.00																			Work not Started
					Word no 10	1. Vikargalli word no10. 2. towards Amjad house cc drain and Covering slab, 3. Vikar house to Jabi house	3	Gas borewell & CC Drain, Covering slab	2	6.00	1	2.00																	Work not Started
					Word no 23	1. Saleem house to arif house 2. Goda riya house to riya house 3. Infront of Aslam store 4. Gafar house to Fairoj house 5. Noor ahamed galli 6. towards Rahath appa gafar house 7. Fayaj galli 8. Salam house & rashid house galli 9. S baba Galli 10. Tippu masjid road to Mathin house 11. shafee house 12. tippu nagara main road to rashid house 13. Jemal Gab galli 14. NAbbi	4	CC drain, Covering slab & Gas Borewell	14	23.00	1	2.00																	Work not Started
					Word No 22	1. Near of Rafiq house and Mumthaj house Borewell 2. near Dada house towards moulali masjid road Drain repair 3.towards Moulali masjid road upto iijaj house	5	Borewell & CC Slab & Drain repair	2	21.00	2	4.00																	Work not Started
					Word no 16	1. mothi nagar C M rashid house to Vajeer house 2, Mothinagar Mohamed house to Haidar ali house	6	CC Road & CC drain slab	2	10.00																			Work not Started
<b>Sub Total</b>	<b>100.00</b>								<b>28</b>	<b>92.00</b>	<b>0</b>	<b>0.00</b>	<b>4</b>	<b>8.00</b>	<b>0</b>	<b>0.00</b>	<b>32</b>	<b>100.00</b>	<b>0</b>	<b>0.00</b>	<b>0</b>	<b>0.00</b>	<b>0</b>	<b>0.00</b>	<b>0</b>	<b>0.00</b>	<b>0</b>	<b>0.00</b>	
<b>Total MLC Works (II)</b>	<b>100.00</b>								<b>28</b>	<b>92.00</b>	<b>0</b>	<b>0.00</b>	<b>4</b>	<b>8.00</b>	<b>0</b>	<b>0.00</b>	<b>32</b>	<b>100.00</b>	<b>0</b>	<b>0.00</b>	<b>0</b>	<b>0.00</b>	<b>0</b>	<b>0.00</b>	<b>0</b>	<b>0.00</b>	<b>0</b>	<b>0.00</b>	
<b>Grand Total of (I + II)</b>	<b>300.00</b>								<b>44</b>	<b>259.50</b>	<b>2</b>	<b>16.00</b>	<b>5</b>	<b>14.50</b>	<b>1</b>	<b>10.00</b>	<b>52</b>	<b>300.00</b>	<b>6</b>	<b>117.50</b>	<b>1</b>	<b>6.50</b>	<b>0</b>	<b>0.00</b>	<b>0</b>	<b>0.00</b>	<b>7</b>	<b>124.00</b>	