

STATEMENT SHOWING THE DETAILS OF MINORITY COLONEY DEVELOPMENT SCHEME WORKS 2017-18																																		
Head of Account / Chargeable to				4225-03-277-2-10 (Object Code (386))				Name of District:				Chikkaballapur				Progress Report Upto End of				31-08-2018.				Amount Rs.		In Lakhs								
Note: Before Filling the details, Please Refer the Worksheet - Grants Released & also refer Guidelines																																		
Sl. No.	Amount Released By Director, DOM			Programme (Works Approved By D.C)																Progress Achieved (Physical & Financial)						Name of Executing Agency				Remarks				
	Constituency	Amount (Rs. In Lakhs)	Date of Release	Name of Constituency / Taluka	Name of Gram Panchayath	Name of Town / Village	Name of Area / Extension / Location / Road	Sl. No.	Name of Work	Roads & Drains /		Pure		Borewell		Community		Grand Total		Roads & Drains		Pure		Borewell		Community		Grand Total			Roads & Drains / UGD	Pure Drinking	Borewell Work	Community
										Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount		Nos.	Amount	Nos.	Amount
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(19)
1	MLA																																	
1	Bagepalli	50.00	23.08.17																															
				Bagepalli	Naremaddepalli	Naremaddepalli	Naremaddepalli	1	CC Road & Drainage	1	5.00							1	5.00	1	2.50						1	2.50	PRED					work completed.
					Marganukunte	Marganukunte	Marganukunte	2	CC Road & Drainage	1	5.00								1	5.00	1	2.50					1	2.50	PRED					Work in progress
					Somanathapura	Kuruvalapalli	Kuruvalapalli	3	CC Road	1	5.00								1	5.00	1	2.50					1	2.50	PRED					Work Not started
					Bagepalli tq	Julapalya	Julapalya	4	CC Road & Drainage	1	5.00								1	5.00	1	2.50					1	2.50	PRED					work completed.
					Bagepalli tq	Karakuru	Karakuru	5	CC Road	1	5.00								1	5.00	1	2.50					1	2.50	PRED					work completed.
					Paragodu	Thimakalapalli	Thimakalapalli	6	CC Road	1	5.00								1	5.00	1	2.50					1	2.50	PRED					work completed.
				Gudibande	Ulloodu	Hale Gudibande	Hale Gudibande	7	CC Road	1	5.00							1	5.00	1	2.50					1	2.50	PRED					Work Not started	
					Varla Konda	Varla Konda	Varla Konda	8	CC Road	1	5.00								1	5.00	1	2.50					1	2.50	PRED					work completed.
						Hampasandra	Hampasandra	9	CC Road	1	5.00								1	5.00	1	2.50					1	2.50	PRED					Work in progress
					Dapparti	Myakalapalli	Myakalapalli Road	10	CC Road	1	5.00								1	5.00	1	2.50					1	2.50	PRED					Work in progress
	Sub Total	50.00								10	50.00	0	0.00	0	0.00	0	0.00	10	50.00	10	25.00	0	0.00	0	0.00	0	0.00	10	25.00					
2	C.B. Pura	50.00	23.08.17																															
				Chikkaballapur	Manchenhalli w-01	Manchenhalli	Manchenhalli w-01	1	Construction of C C Road & Drainage	1	5.00							1	5.00	1	2.50					1	2.50	PRED					Work completed.	
					Manchenhalli w-04	Manchenhalli	Manchenhalli w-04	2	Construction of C C Road & Drainage	1	5.00								1	5.00	1	2.50					1	2.50	PRED					Work completed.
					Kammaguttahalli	Renumakalahalli	Renumakalahalli	3	Construction of C C Road & Drainage	1	5.00								1	5.00	1	2.50					1	2.50	PRED					Work completed.
					Nandi	Nandi	Nandi	4	Construction of C C Drain.	1	5.00								1	5.00	1	2.50					1	2.50	PRED					Work completed.
					Nandi	Sultana Pate	Sultana Pate	5	Construction of C C Drain in minority colony.	1	5.00								1	5.00	1	2.50					1	2.50	PRED					Work completed.
					Muddenahalli	Mailappanahalli	Mailappanahalli	6	Construction of CC Road & Drain.	1	5.00								1	5.00	1	2.50					1	2.50	PRED					Work completed.
					Chickballapur	Chickballapur W-04 (Darga Mohalla)	Chickballapur W-04 (Darga Mohalla)	7	Construction of C C Road & Drainage	1	5.00								1	5.00	1	2.50					1	2.50	PRED					Work completed.
					Chickballapur	Chickballapur W-05	Chickballapur W-05	8	Construction of C C Road & Drainage	1	5.00								1	5.00	1	2.50					1	2.50	PRED					Work in progress.
					Chickballapur	Chickballapur W-21	Chickballapur W-21	9	Construction of C C Road & Drainage	1	5.00								1	5.00	1	2.50					1	2.50	PRED					Work in progress.
					Chickballapur	Chickballapur W-17	Chickballapur W-17	10	Construction of C C Road & Drainage	1	5.00								1	5.00	1	2.50					1	2.50	PRED					Work in progress.
	Sub Total	50.00								10	50.00	0	0.00	0	0.00	0	0.00	10	50.00	10	25.00	0	0.00	0	0.00	0	0.00	10	25.00					
3	Chintamani	50.00	23.08.17																															
					Sanatekallahalli	Sanatekallahalli	Sanatekallahalli	1	Construction of C C Road & S S Masonary for rain water drain.	1	5.00							1	5.00	1	2.50					1	2.50	PRED					Work completed.	
					kaiwara	kaiwara	kaiwara	2	Construction of C C Road.	1	5.00							1	5.00	1	2.50					1	2.50	PRED					Work completed.	
					Thalagawara	Thalagawara	Thalagawara	3	Construction of C C Road and deck slab on drain	1	5.00							1	5.00	1	2.50					1	2.50	PRED					Work completed.	
					Kurubooru	Mylandlhalli	Mylandlhalli	4	Construction of C C Road.	1	5.00							1	5.00	1	2.50					1	2.50	PRED					Work completed.	

Sl. No.	Amount Released By Director, DOM			Programme (Works Approved By D.C)														Progress Achieved (Physical & Financial)						Name of Executing Agency				Remarks						
	Constituency	Amount (Rs. In Lakhs)	Date of Release	Name of Constituency / Taluka	Name of Gram Panchayath	Name of Town / Village	Name of Area / Extension / Location / Road	Sl. No.	Name of Work	Roads & Drains /		Pure		Borewell		Community		Grand Total		Roads & Drains		Pure		Borewell		Community			Grand Total		Roads & Drains / UGD	Pure Drinking	Borewell Work	Community
										Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount		Nos.	Amount	Nos.	Amount	Nos.	Amount
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(19)
				Chintamani	Chinnasandra	Chinnasandra	Chinnasandra	5	Construction of C C Road and deck slab on drain.	1	5.00							1	5.00	1	2.50							1	2.50	PRED				Work completed.
					Kurubooru	Kurubooru	Kurubooru	6	Construction of C C Road.	1	5.00								1	5.00	1	2.50						1	2.50	PRED				Work completed.
					kasabha	Hadigere	Hadigere	7	Construction of C C Road.	1	5.00								1	5.00	1	2.50						1	2.50	PRED				Work completed.
					Murugamalla	Murugamalla	Murugamalla	8	Construction of C C Road.	1	5.00								1	5.00	1	2.50						1	2.50	PRED				Work completed.
					kasabha	Siddimata	Siddimata	9	Construction of C C Road.	1	5.00								1	5.00	1	2.50						1	2.50	PRED				Work not started.
					Upparapete	Upparapete	Upparapete	10	Construction of C C Road and rc deck slab on old drain.	1	5.00								1	5.00	1	2.50						1	2.50	PRED				Work completed.
	Sub Total	50.00								10	50.00	0	0.00	0	0.00	0	0.00	10	50.00	10	25.00	0	0.00	0	0.00	0	0.00	10	25.00					
4	Gowribidnur	50.00																																
				Gowribidanuru		Allipur	Allipur	1	CC Road	1	20.00							1	20.00	1	10.00						1	10.00	PRED				Work completed.	
						Allipur	Allipur	2	CC Road	1	5.00								1	5.00	1	2.50					1	2.50	PRED				Work completed.	
						Allipur	Allipur	3	CC Road & Drainage	1	5.00								1	5.00	1	2.50					1	2.50	PRED				Work completed.	
						Allipur	Allipur	4	CC Road & Drainage	1	5.00								1	5.00	1	2.50					1	2.50	PRED				Work completed.	
						Bychapur	Bychapur	5	CC Road & Drainage	1	5.00								1	5.00	1	2.50					1	2.50	PRED				Work in progress.	
						D Palya	D Palya	D Palya	6	CC Road	1	5.00							1	5.00	1	2.50					1	2.50	PRED				Work completed.	
						D Palya	D Palya	D Palya	7	CC Road & Drainage	1	5.00							1	5.00	1	2.50					1	2.50	PRED				Work completed.	
	Sub Total	50.00								7	50.00	0	0.00	0	0.00	0	0.00	7	50.00	7	25.00	0	0.00	0	0.00	0	0.00	7	25.00					
5	Shidlaghatta	50.00																																
				Shidlaghatta	Ward no-16	Shidlagatta	Shidlagatta	1	Construction of C C Road & Deck slab from a Khalil house to kadir shop and C C Road from Anwar saab house to Hafeez house.	1	5.00							1	5.00	1	2.50						1	2.50	PRED				Work completed.	
					Ward no-16	Shidlagatta	Ward 16 2nd Karminagar in Shidlagatta	2	Construction of Drain from sardar house to Gulzar house & Nazir house to Iliyas house.	1	5.00								1	5.00	1	2.50					1	2.50	PRED				Work not strted.	
					Ward no-19	Shidlagatta	Shidlagatta	3	Construction of C C Road in front of Navid house and Patil Zamir house.	1	5.00								1	5.00	1	2.50					1	2.50	PRED				Work completed.	
					Ward no-19	Shidlagatta	Shidlagatta	4	Construction of CC Road from khalil house to Qasim house & Drain deck slab at Jabir pasha house in front.	1	5.00								1	5.00	1	2.50					1	2.50	PRED				Work completed.	
					Ward no-20	Shidlagatta	Shidlagatta	5	Construction of C C Road at 1) Sabjan house to Mahboob Pasha house 2) Afsar Pashua house plot to Amjad Pasha house.	1	5.00								1	5.00	1	2.50					1	2.50	PRED				Work completed.	

Sl. No.	Amount Released By Director, DOM				Programme (Works Approved By D.C)													Progress Achieved (Physical & Financial)										Name of Executing Agency				Remarks		
	Constituency	Amount (Rs. In Lakhs)	Date of Release	Name of Constituency / Taluka	Name of Gram Panchayath	Name of Town / Village	Name of Area / Extension / Location / Road	Sl. No.	Name of Work	Roads & Drains /		Pure		Borewell		Community		Grand Total		Roads & Drains		Pure		Borewell		Community		Grand Total		Roads & Drains / UGD	Pure Drinking		Borewell Work	Community
										Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount	Nos.	Amount					
(1)	(2a)	(2b)	(2c)	(3)	(4)	(5)	(6)	(7a)	(7b)	(8a)	(8b)	(9a)	(9b)	(10a)	(10b)	(11a)	(11b)	(12a)	(12b)	(13a)	(13b)	(14a)	(14b)	(15a)	(15b)	(16a)	(16b)	(17a)	(17b)	(18a)	(18b)	(18c)	(18d)	(19)
				Shid	Ward no-20	Shidlagatta	Shidlagatta	6	Construction of C C Road at 1) Jilan house to driver Nazir house 2) Gudibande pyara house to M D Moula house.	1	5.00							1	5.00	1	2.50						1	2.50	PRED				Work completed	
					Ward no-20	Shidlagatta	Shidlagatta	7	Construction of C C Road at Fairouz house to lambu Amir Pasha house .	1	5.00							1	5.00	1	2.50						1	2.50	PRED				Work completed .	
					Jangamakote	Jangamakote	Minority colony in Jangamakote	8	Construction of C C Road to 1) Bakash house to Imtias house 2) Sardar saabi house 3) Kalaq saabi house.	1	5.00							1	5.00	1	2.50						1	2.50	PRED				Work completed .	
					Jangamakote	Jangamakote	Minority colony in Jangamakote	9	Construction of C C Road to 1) Hidayat house 2) Chotasabi house 3) Nama saabi house.	1	5.00							1	5.00	1	2.50						1	2.50	PRED				Work completed .	
					Ward no-27	Shidlagatta	Shidlagatta	10	Construction of CC Road , Drain and deck slab Masjid shops to Giddu Ayaz & C C Road to Umrej house to Rashid house.	1	5.00							1	5.00	1	2.50						1	2.50	PRED				Work completed .	
	Sub Total	50.00								10	50.00	0	0.00	0	0.00	0	0.00	10	50.00	10	25.00	0	0.00	0	0.00	0	0.00	10	25.00					
	Total MLA Works (I)	250.00								47	250.00	0	0.00	0	0.00	0	0.00	47	250.00	47	125.00	0	0.00	0	0.00	0	0.00	47	125.00					
II	MLC																																	
I	Sub Total	0.00																																
	Total MLC Works (II)	0.00								0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00	0	0.00					
	Grand Total of (I + II)	250.00								47	250.00	0	0.00	0	0.00	0	0.00	47	250.00	47	125.00	0	0.00	0	0.00	0	0.00	47	125.00					