

Bidar District

12th FYP Projects												
Sl No	Name of Projects for Bidar district (Karnataka)	Financial Status							Physical Status			
		Allocation	Unit	Unit cost	Total cost	Total fund Release	Utilization by State	Percentage of Utilization by State	Balance by GOI	No. of Units Completed	No. of Units pending	Work Status
1	Construction of 50 bedded post Matric Govt. Girls Hostel for professional courses student in Bidar Tiwn at Janwada raod, opp water tank	100	1	100	100	50	50.01	100%	50.01	1	-	Completed
2	Construction of toilet blocks in Govt. Pre and high schools along with water facilities	150	25	6	150	52.5	52.51	100%	52.51	-	25	Work under progress
3	Providing Laboratories in (i) Mandaknalli, (ii) Manhalli Govt. Urdu high school, (iii) Govt. Junior college for Girls, Bidar	15	3	5	15	5.63	5.64	100%	5.64	-	3	Work under progress
4	Providing Laboratories and libray in PU college	30	5	6	30	11.25	11.26	100%	11.26	-	5	Work under progress
5	Construction of post Matric 50 bedded hostel for Boys at Humnabad Town	100	1	100	100	50	50	100%	50	-	1	Work under progress
6	Construction of pre Matric 50 bedded hostel building in existing post Matric Hostel for Girls at Humnabad Town	100	1	100	100	50	50	100%	50	-	1	Work under progress

7	Providing laboratories to (i) Govt. H.S. Hallikhed-B, (ii) Govt. Girls H.S. Chitguppa	10	2	5	10	3.75	3.76	100%	3.76	-	2	Work under progress
8	Providing Laboratories and libray in PU college	24	4	6	24	9	10	100%	10	-	4	Work under progress
9	Additional classrooms in Govt. Schools	357.5	65	5.5	357.5	134	134.01	100%	134.01	-	65	Work under progress
10	Anganwadi compeX in densely populated areas in the cities where sites are not available for making individual anganwadies.(This will cater to the children from surrounding within one km)	50	1	50	50	18.75	18.76	100%	18.76	-	1	Work under progress
11	New Urdu High Schools in areas where there are many primary schools but the HS is far off. This will have three class rooms, one HM room, one teachers room, a composite lab and three toilet rooms each for boys, girls and staff	156	3	52	156	58.5	58.51	100%	58.51	-	3	Work under progress
12	New Pre University College	129	1	129	129	48.38	48.39	100%	48.39	-	1	Work under progress
13	Sinking of Deep Tube Well (DTW) including deep tubewell pump, transformer and pipeline extenstion for Moraji Desai Residential school at Bomballagi, Bidar	10	1	10	10	5	5	100%	5.00	-	1	Work under progress

14	Sinking of Deep Tube Well (DTW) including deep tubewell pump, transformer and pipeline extenstion for post Metric Girls Hostel at Noubad, near KSRP Quarters Bidar	10	1	100	10	5	-	-	5	-	1	Work under progress
	Total	1241.5	114		1241.5	451.76	497.85		435.58	1	113	

Humnabad Block

Humnabad Block												
		Financial Status								Physical Status		
Sl No	Name of Projects for Bidar district (Karnataka)	Allocation	Unit	Unit cost	Total cost	Total fund Release	Utilization by State	Percentage of Utilization by State	Balance by GOI	No. of Units Completed	No. of Units pending	Work Status
1	Additional classrooms in Govt. Schools	192.50	35	5.5	192.50	72.19	51.57	100%	51.57	-	35	Work under progress
2	New Urdu High Schools in areas where there are many primary schools but the HS is far off. This will have three class rooms, one HM room, one teachers room, a composite lab and three toilet rooms each for boys, girls and staff	208.00	4	52.00	208.00	78.00	21.75	100%	21.75	-	4	Work under progress
3	Construction of building to High Schools (There are two Urdu High schools that are running in private building in Humnbad Taluka	100.00	2	50.00	100.00	37.50	37.50	100%	37.50	-	2	Work under progress
4	Additional classrooms in PU colleges	26.00	4	6.50	26.00	9.75	9.75	100%	9.75	-	4	Work under progress
5	Construction of new building for Moraji Desai Residential School at (250 boys and girls students) Humnabad Block (land 8 acres Halikhad)	600.00	1	600	600.00	300	0.00	100%	0.00	-	1	Work under progress
Total		1126.50	46		1126.50	72.19	120.57		120.57	1	46	