

Koppal District

Koppal District												
		Financial Status							Physical Status			
Sl No	Name of Projects	Allocation	Unit	Unit cost	Total cost	Total fund Release	Utilization by State	Percentage of Utilization by State	Balance by GOI	No. of Units Completed	No. of Units pending	Work Status
1	Construction of additional building for 50 girls n existing post Matric Girls Hostel Building Ganeshteggi	100	1	100	100	100	100	100%	-	1	-	Completed
2	Construction of additional buinding for 75 boys n exisitng pre matric boys hostel building	100	1	100	100	100	100	100%	-	1	-	Completed
3	New pre Matric Girls Hostel building for 100 girls	265	1	265	265	265	265	100%	-	1	-	Completed
4	Construction of additional class rooms for Urdu Schools 1) Govt. L.P.S Patanagalli. 2) Govt. L.P.S Near Normithi Kendra. 3) Govt. L.P.S Firdosnagar. 4) Govt. L.P.S. Gowriangala. 5) Govt. L.P.S Baharpetta. 6) Govt. H.P.S Kotagera 7) Govt. H.P.S. Saradargalli. 8) Govt. H.P.S. Diddikera	43.6	8	5.45	43.6	43.6	43.6	100%	-	8	-	Completed
5	Construction of community Libray at Govt. Degree college Koppal	50	1	50	50	50	50	100%	-	1	-	Completed
6	Construction of laboratories at Govt. Urdu High School for boys, Koppal	10	1	10	10	10	10	100%	-	1	-	Completed
7	Construction of laboratories at Govt. University college for boys, Koppal	15	1	15	15	15	15	100%	-	1	-	Completed
8	Construction of laboratories at Govt. High School for Girls, Koppal	10	1	10	10	10	10	100%	-	1	-	Completed
9	Construction of laboratories at Govt. University college for boys, Koppal	15	1	15	15	15	15	100%	-	1	-	Completed
10	Construction of Toilet block at Govt. Urdu High school	6	1	6	6	6	6	100%	-	1	-	Completed

12	Sinking of Deep Tube Well (DTW) including deep tubewell pump, transformer and pipeline extension in for post Matric Girls Hostel, teeginkera, Koppal	10	1	10	10	10	10	100%	-	1	-	Completed
	Total	624.6	18		624.6	624.6	624.6			18		

ii. Gangavathi Town												
Sl No	Name of Projects	Financial Status								Physical Status		
		Allocation	Unit	Unit cost	Total cost	Total fund Release	Utilization by State	Percentage of Utilization by State	Balance by GOI	No. of Units Completed	No. of Units pending	Work Status
1	Construction of additional class rooms for Urdu Schools 1) Govt. L.P.S Laksmi Camp Gangavati. 2) Govt. L.P.S Hirijantakal. 3) Govt. L.P.S Hosalli. 4) Govt. L.P.S. Uppinamalicamo. 5) Govt. L.P.S Islamalicamo. 6) Govt. H.P.S Central Gangavati	32.7	6	5.45	32.7	32.7	16.35	100%	-	-	6	Work in progress
2	Construction of community Libray at Govt. Degree college Gangavathi Near 1st grade Boys College	50	1	50	50	50	25	100%	-	-	1	Work in progress
3	Construction of labouratories at Govt. High school for boys Gangavati	10	1	10	10	10	5	100%	-	-	1	Work in progress
4	Construction of laboratories at Govt.pre University college for boys Gangavati	15	1	15	15	15	7.5	100%	-	-	1	Work in progress
5	Construction of laboratories at Govt. High school for girls Gangavathi	10	1	10	10	10	5	100%	-	-	1	Work in progress
6	Construction of laboratories at pre university college for girls gangavati	15	1	15	15	15	7.5	100%	-	-	1	Work in progress
7	Construction of Toilet block at Govt. Urdu High school	6	1	6	6	6	3	100%	-	-	1	Work in progress
8	Sinking of Deep Tube Well (DTW) including deep tubewell pump, tranformer and pipeline extension in for post Matric Boys Hostel, upparoni, Gangavathi.	10	1	10	10	10	5	100%	-	-	1	Work in progress
Total		148.7	13	121	148.7	148.7	74.35				13	