

## Raichur District

	Name of Projects	Financial Status							Physical Status			
		Allocation	Unit	Unit cost	Total cost	Total fund Release	Utilization by State	Percentage of Utilization by State	Balance by GOI	No. of Units Completed	No. of Units pending	Work Status
1	Construction of pre university college for women	168.86	2	84.43	168.86	50.658	50.658	100%	118.202	-	2	Work under Progress
2	Construction of additional building (dormitory type)(100 bedded) for girls in existing post Metric Girls Hostel building	102.18	2	51.1	102.18	30.654	-	-	71.526	-	2	Work under Progress
3	Construction of additional building(dormitory type)for 100 boys in existing post Metric Boys Hostel Building	51.09	1	51.1	51.09	15.327	-	-	35.763	-	1	Work under Progress
4	Construction of new High Schools	180	3	60	180	54	54	100%	126	-	3	Work under Progress
5	Construction of New primary Schools (class 1 to 7)	150	3	50	150	45	45	100%	105	-	3	Work under Progress , 1 Admn approval pending
6	Construction of New Primary Schools (class 1 to 7)	60	1	60	60	18	18	100%	42	-	1	Work under Progress
7	Construction of computer Lab & Digital Library for 250 students in existing Morarji Desai Residential School of co-Education at Bolmandoddi, Raichur Town (area:4000 sqft, 2 theory rooms and 2 practical rooms)	40	1	40.00	40	20	20	100%	20	-	1	Work under Progress
	<b>Total</b>	<b>583.27</b>	<b>11</b>		<b>583.27</b>	<b>233.64</b>	<b>187.658</b>		<b>518.491</b>		<b>11</b>	

**ii) Sindhanur Town**

Sl No	Name of Projects	Financial Status							Physical Status			
		Allocation	Unit	Unit cost	Total cost	Total fund Release	Utilization by State	Percentage of Utilization by State	Balance by GOI	No. of Units Completed	No. of Units pending	Work Status
1	Construction of pre university college	81.97	1	81.97	81.97	24.591	24.591	100%	57.379	-	1	Work under Progress
2	Construction of additional building (dormitory type, 100 bedded) for girls in existing post Metric Girls Hostel building	75	1	75	75	22.5	-	100%	52.5	-	1	Work under Progress
3	Construction of additional building (dormitory type) for 100 boys in existing post Metric Boys Hostel building	150	2	75	150	45	-	100%	105	-	2	Work under Progress
4	Improvement of primary school Providing additional class rooms, provision of Drinking water facility	7.59	1	7.59	7.59	2.277	-	100%	5.313	-	1	Work under Progress
	<b>Total</b>	<b>314.56</b>	<b>5</b>		<b>314.56</b>	<b>94.368</b>	<b>24.591</b>		<b>220.192</b>		<b>5</b>	